Coastal GasLink Pipeline Project

Project Update - January 10, 2020



Section 8

- Clearing and road improvement activities ongoing.
- ~300 workers.
- Delivery of pipe ongoing.

Section 7

- Huckleberry Lodge prep to commence late January pending approvals.
- ~20 workers.
- Clearing has not yet started and workforce numbers are expected to grow with scheduled increase in activities in Q2.

Section 6

- Site preparation and grading ongoing.
 - ~100 workers.
 - Clearing and access to commence late January pending permits, at which point an additional 200 workers will be on site.

Section 5

- Clearing and grubbing activities along 50+ KM.
- ~100 workers.

Section 4

- Clearing and access activities ongoing.
- ~50 workers.
- Delivery of pipe ongoing

Section 3

- Clearing and access activities ongoing.
- ~400 workers.
- Delivery of pipe.

Section 2

- Clearing and access activities, including snow removal ongoing.
- Grading crews mobilized.
- ~160 workers (Section 1 and 2).

Section 1

Fort St. John

Taylor

- Clearing and access activities, including snow removal ongoing.
- Grading crews mobilized.
- ~160 workers (Section 1 and 2).
- Delivery of pipe ongoing.